

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
Second Quarter, CY 2021


Province, City or Municipality: LUNA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DABFAR-SAAD-Standard Fishery Project		2,129,296.00	1/1/2018	7/31/2018	100%	2,129,296.00		
Upgrading Improvement of SFNATH Road	San Francisco	2,900,000.00			96%	2,505,592.76		with municipal counterpart amounting to P100,000.00
Upgrading Improvement of Aloag-Aliga Road	San Francisco	6,434,000.00			78.99%	4,193,559.38		with municipal counterpart amounting to P250,000.00
Upgrading Improvement of Gosi Road	Quirino	2,700,000.00			97%	2,137,211.48		with municipal counterpart amounting to P100,000.00
PGU-Apayao- various projects		7,300,000.00			100%	7,285,085.08		
PGU-Apayao- covid 19	Payanan	5,000,000.00			100%	4,884,577.82		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of


TERESA H. BULLAOIT
 Local Budget Officer


GREG L. BARIA JR.
 Local Accountant


JOSEPHINE M. BANGSIL
 Local Chief Executive