UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS FOURTH QUARTER, CY 2021

Province, City or Municipality: LUNA, APAYAO

Program/Project/Activity Description	Location	Total Cost	Date Started	Target Completion Date	Project Status			
					% of Completion	Total Cost Incurred to Date	No. of Extensions, if any	Remarks
SOCIAL DEVELOPMENT								
Improvement of Multipurpose Covered Court at Luna Central School (Bleacher)	Poblacion	1,000,000.00	3/15/2021	22-Aug-21	100%	1,423,045.26		completed
Expansion / Improvement of Water Supply System Project/Water Treatment Facility	Luna Apayao	13,292,100.00	8/3/2021	3/29/2022	10%			on going
Construction of Multipurpose Gymnasium/Evacuation Center at San Jose	San Jose	2,000,000.00	4/27/2921	12/7/2021	100%	1,732,130.51		completed
Construction of Multipurpose Gymnasium/Evacuation Center in Brgy Shalom-Phase 2	Shalom	1,000,000.00			100%	986,950.15		completed
Construction of retaining wall along Poblacion-Capagaypayan Road	Poblacion- Capagaypayan	2,000,000.00	3/15/2021	8/8/2021	100%	1,908,708.07		completed
Installation of Streetlights in Marag and Cagandungan	Marag, Cagandungan	1,000,000.00						negotiated
Installation of Solar Ppowered Street lights at strategic location in Dagupan and Salvacion	Dagupan Salavcion	500,000.00						negotiated
Installation of Street lights at Purok 3 & 4 in Brgy. Luyon	Luyon	500,000.00						negotiated
Installation of Street Lights (roadlamp) at Purok Rang-ay in San Isidro Sur	San Isidro Sur	500,000.00						negotiated
Expansion of Water System at San Gregorio	San Gregorio	350,000.00	September 23, 2021	October 27, 2021	100%	345,919.04		completed
Construction of Multipurpose Building and Evacuation Center in Brgy. Bacsay	Bacsay	1,500,000.00	1/9/2021		100%	1,976,907.15		completed
Installation of Streetlight along the road to the Municipal Slaugtherhouse and new MRF	San Gregorio	300,000.00						negotiated
Sub-Total:		23,942,100.00						
ECONOMIC DEVELOPMENT								
Construction of Municipal Nursery	Turod	1,000,000.00			100%	991,886.63		completed
Construction and Establishment of Composting Facility	Turod	500,000.00			100%	496,172.95		completed
Concreting of Unpaved Road Section at Purok Pag-asa in Tumog	Tumog	500,000.00	9/23/2021	December 3, 2021	100%	487,517.08		completed

Improvement of FMR at Lagayan Purok Norte, Sinamar Proper in Brgy. Bacsay	BAcsay	500,000.00	9/7/2021	September 7, 2021	100%	487,918.24	completed				
Opening/Improvement of Farm to Market Road at Purok Liwliwa, San Isidro Sur	San Isidro Sur	500,000.00	9/23/2021	December 3, 2021	100%	484,485.20	completed				
Construction of Road Shoulder at Purok Balikatan in Poblacion	Poblacion	500,000.00	3/15/2021	6/22/2021	100%	469,613.98	completed				
Improvement of Aggan Road in Shalom	Shalom	1,000,000.00	12/29/21	February 27, 2022			completed				
Opening of Caggay Road in Bacsay	BAcsay	2,000,000.00	9/7/2021	September 7, 2021	100%	1,386,437.80	completed				
Opening of Access Roads at the new Townsite in San Gregorio and Turod	San nGregorio Turod	4,000,000.00	Jul;ym 9, 2021	September 10, 2021	50%	1,760,152.01	suspended				
Counterpart fund to the Construction of Evacuation Center/Covered court at brgy. Lappa	Lappa	2,000,000.00	4/27/2021	10/15/2021	100%	1,985,518.28	completed				
Construction of Retaining Wall along D. Tamaken Road in Shalom	Shalom	1,000,000.00	Sep[tember 23, 2021		100%	972,674.26	completed				
Excavation/Dredging/Construction of Retaining Wall along Zumigui Creek	Zumigui	1,000,000.00	6/7/2021	9/25/2021	100%	987,168.55	completed				
Excavation/Dredging/Embankment and Construction of Reaining Wall of Calog Creek in Poblacion (Bumanglag Properties)	Poblacion	1,000,000.00	6/7/2021	9/25/2021	100%	964,608.60	completed				
Sub-Total:		15,500,000.00									
ENVIRONMENTAL MANAGEMENT							•				
GENERAL PUBLIC SERVICES (Government Buildings abd Facilities)											
Improvement of the BGVerzola Jr. Sports Center/Main Evacuation Center	Poblacion	4,000,000.00	5/25/2021	3/10/2022	52%	2,081,650.72	on going				
Sub-Total:		4,000,000.00									
Grand Total:		43,442,100.00									

We hereby certify that we have reviewed the contents and hereby attest to the the veracity and correctness of the data or information contained in this document.

Prepared by:

Noted by:

fabrillanit TERESA H. BULLAOIT

Budget Officer

Municipal Mayor